

Schedule Update for Non Garfield Avenue Group, Site 174

ID	Task Name	Duration	Baseline Start	Start	Start Variance	Baseline Finish	Finish	Finish Variance	Total Slack	Predecessors	2013												2014											
											Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
1	Site 174 - Dennis Collins Park	296 days	7/3/13	9/3/13	42 days	1/7/14	11/10/14	211 days	0 days																									
2	Conduct Additional RI Field Work (Test Borings, Waste Class Samples)	47 days	7/15/13	9/3/13	35 days	7/19/13	11/8/13	77 days	0 days																									
3	Laboratory Analysis	10 days	7/22/13	9/9/13	34 days	8/19/13	11/25/13	66 days	0 days	2																								
4	Remedial Action Work Plan Addendum	56 days	8/20/13	10/2/13	30 days	10/2/13	12/24/13	55 days	26 days	3																								
5	Prepare RAWP Addendum/ Technical Execution Plan	20 days	8/20/13	11/26/13	66 days	9/17/13	12/24/13	66 days	0 days	3																								
6	Submit RAWP Addendum / Technical Execution Plan to NJDEP	1 day	9/18/13	10/2/13	10 days	9/18/13	10/2/13	10 days	0 days	5																								
7	Receive RAWP Addendum / Technical Execution Approval from NJDEP	1 day	10/2/13	11/26/13	36 days	10/2/13	11/26/13	36 days	45 days	6FF+2 wks																								
8	Plans and Specifications	31 days	8/20/13	11/26/13	66 days	1/16/14	1/10/14	-4 days	0 days																									
9	Prepare Scope Of Work & Bid Documents	10 days	8/20/13	11/26/13	66 days	9/3/13	12/10/13	66 days	0 days	5SS																								
10	Solicitation of Bids	10 days	9/4/13	12/11/13	66 days	9/17/13	12/24/13	66 days	0 days	9																								
11	Contractor Selection and Award	11 days	9/18/13	12/26/13	66 days	10/2/13	1/10/14	66 days	0 days	10																								
12	Site Remediation	156 days	10/3/13	1/13/14	66 days	11/26/13	8/25/14	186 days	0 days	11																								
13	Pre-Con Submittals, Notices, Permits, Etc.	14 days	10/3/13	1/13/14	66 days	10/23/13	1/31/14	66 days	0 days	11																								
14	Pre-Construction Meeting	1 day	10/24/13	2/3/14	66 days	10/24/13	2/3/14	66 days	0 days	13																								
15	Ready for Excavation	1 day	10/25/13	2/4/14	66 days	10/25/13	2/4/14	66 days	0 days	13,14,7																								
16	Excavation Start	0 days	10/29/13	2/4/14	65 days	10/29/13	2/4/14	65 days	0 days	15																								
17	Excavation	100 days	10/29/13	2/5/14	65 days	11/19/13	6/27/14	151 days	0 days	16																								
18	Excavation Complete	0 days	11/19/13	6/27/14	151 days	11/19/13	6/27/14	151 days	0 days	17																								
19	Site Restoration	40 days	11/20/13	6/30/14	151 days	11/26/13	8/25/14	186 days	0 days	18																								
20	Restoration Complete	0 days	11/26/13	8/25/14	186 days	11/26/13	8/25/14	186 days	0 days	19																								
21	Prepare and Submit Remedial Action Report	37 days	11/27/13	8/26/14	186 days	1/22/14	10/17/14	186 days	0 days	20																								
22	Receive NFA from NJDEP	3 wks	1/23/14	10/20/14	186 days	2/12/14	11/10/14	186 days	0 wks	21																								

Date: 9/25/13

Time: 2:15 PM

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Critical	
Milestone		External Milestone		Manual Task		Start-only		Critical Split	
Summary		Inactive Task		Duration-only		Finish-only		Progress	